

Outage Work Scope and Sequence - R3 Stand

A synthetic work-management record for testing planned-versus-actual configuration and change-control reasoning.

Document ID	Incident	Record type	Status
R3-EV-007	R3 carrier beam - 10/14/2024	Application test evidence	Synthetic / controlled

Approved scope

Step	Planned activity	Interface / hold point
1	Remove work rolls.	Confirm roll-change equipment clear.
2	Remove top and bottom backup rolls.	Confirm balance and associated components in approved supported state.
3	Isolate and bleed B hydraulic system.	Energy-isolation verification before B-system maintenance.
4	Perform mill-stand and hydraulic outage work.	Maintain exclusion zones and scaffold controls.
5	Inspect and restore equipment.	Engineering release before re-energization.

Execution notes

Question	Record finding	Status
Was the listed sequence followed?	Roll removal preceded B-system isolation and bleed.	Synthetic scenario fact
Was the supported-state hold point signed?	No signature or attached checklist is present for Step 2.	Gap in record
Was the carrier beam listed as a separate protected component?	No; it appears only within the general balance-system boundary.	Synthetic scenario fact
Was a field change approved?	No change request is attached.	Open / verify