

Executed Lockout Verification - R3 Outage

A synthetic execution record that should be compared with the Energy Control Plan rather than treated as self-proving.

Document ID	Incident	Record type	Status
R3-EV-005	R3 carrier beam - 10/14/2024	Application test evidence	Synthetic / controlled

Recorded field entries

Entry	Recorded value	Verification / signature	Record status
B hydraulic supply	Isolation valve shut and equipment lock applied.	Initialed - 10/13/2024, 11:58 PM	Completed
B hydraulic bleed	Bleed path opened; local gauge read 0 psi.	Initialed - 10/14/2024, 12:28 AM	Completed
Top backup roll balance position	Raised.	Position noted; no lowering entry	Completed as observation
Gravity control for raised balance / carrier assembly	Mechanical block or rated restraint ID field is blank.	No independent verifier signature	Gap in record
Functional try	No motion on command after hydraulic isolation.	Initialed - Turn 1	Completed
Shift transfer	Open group isolation carried into Turn 2.	Incoming-lead acceptance box unsigned on scanned copy	Gap in record

Record cautions

- A zero-pressure indication does not establish control of gravity energy.
- A blank field is evidence of a documentation gap; it is not proof that the physical control was absent.
- The original paper record and group-box log should be inspected for missing reverse-side or attachment pages.